

# EDISON HIGH SCHOOL SAN ANTONIO INDEPENDENT SCHOOL DISTRICT

04/23/19







**CONSTRUCTION MANAGER:** BARTLETT COCKE GENERAL CONTRACTORS

**DESIGN TEAM: PBK ARCHITECTS** 

#### **SCOPE OF WORK INCLUDES:**

- FIELD HOUSE REPLACEMENT
- RENOVATION AT PRIMARY GYM
- RENOVATION AT SECONDARY GYM
- RENOVATION AT AUDITORIUM (FRONT OF HOUSE)
- BLACK BOX ADDITION
- DANCE ROOM ADDITION
- BACK OF HOUSE RENOVATIONS
  - Includes restrooms, dressing rooms, locker area, and set storage.




**AERIAL OF SITE** 





FIELD HOUSE






FINE ARTS – AUDITORIUM INTERIOR






FINE ARTS – AUDITORIUM INTERIOR





FINE ARTS – AUDITORIUM INTERIOR






FINE ARTS – DANCE EXPANSION EXTERIOR





SECONDARY GYM ENTRANCE





#### **PROPOSED SITE PLAN**

PHASE 1:



Secondary Gym (9 mos) Start 5/13/19 Finish 2/15/20

PHASE 1a:



Fine Arts Reno (10 mos) Start 6/3/19 Finish 3/31/20

PHASE 1b:




Fine Arts Additions (12 mos) Start 6/3/19 Finish 5/31/20



Field House (7 mos) Start 11/15/19 Finish 7/15/20

Primary Gym (12 mos) \* Start 1/1/20 Finish 12/31/20

FRESNO DR.






<sup>\*</sup> Leave west locker room active during field house construction.

PHASE 1 \_\_\_\_\_ MAY 2019 – FEBRUARY 2020





PHASE 1a:


**Auditorium and Back of House Renovations** 

June 2019 - March 2020




**Black Box and Dance Additions** 











# QUESTIONS/ OPEN FORUM